

Change Order / Reason Code Report

Statewide By Contract

Contract ID: 32.144B

CO Nbr	Status	Emergency	CO Type	CO Description	Reason	CO Amount
001	Approved	N	Standard Change Order	Partnering	Modification By Construc	\$2,498.61
002	Approved	N	Standard Change Order	Install new fence @ tract 196 in lieu of reset existing	Other	\$1,174.60
003	Approved	N	Standard Change Order	Install new wooden fence @ tract 245 in lieu of reset	Other	\$2,530.00
004	Denied	N	Standard Change Order	Erosion control, inlet protection & biaxial geogrid	Deleting/Adding Items	\$-29,673.00
005	Approved	N	Standard Change Order	change some type 16 catch basins to type 17 catch basins	Modification By Construc	\$11,330.00
006	Approved	N	Standard Change Order	Relocate existing sign at tract 260	Design Oversights	\$3,500.00
007	Approved	N	Standard Change Order	relocate existing septic tank drain fields	Utility Conflict/Accomm	\$3,975.00
008	Approved	N	Standard Change Order	Erosion control, inlet protection and biaxial geo-grid	Decreasing/Increasing C	\$-29,673.00
009	Approved	N	Standard Change Order	add surface type E mix to the contract for thin lift leveling	Modification By Construc	\$0.00
010	Approved	N	Standard Change Order	VE for perm pavement in lieu of temp at traffic shift	Cost Savings Proposal/	\$-36,097.83
011	Approved	N	Standard Change Order	adjustments for inadequate plan quantities (overruns)	Decreasing/Increasing C	\$71,600.00
012	Approved	N	Standard Change Order	adjustments for earthwork not included in the contract items	Decreasing/Increasing C	\$199,608.60
013	Approved	N	Standard Change Order	add pay items for drainage work on private properties	Modification By Construc	\$5,250.00
014	Approved	N	Standard Change Order	VE#2 - asphalt removal & embankment in lieu of HMA build up	Cost Savings Proposal/	\$-66,503.69
015	Approved	N	Standard Change Order	Add LS items for a message board and temp guardrail	Modification By Construc	\$13,945.00
016	Approved	N	Standard Change Order	add a pay item for slope interruptors	Deleting/Adding Items	\$8,500.00
017	Approved	N	Standard Change Order	add pay items for additional work beyond right of way	Modification By Construc	\$8,698.50
018	Approved	N	Standard Change Order	Soil Nail Wall Redesign	Decreasing/Increasing C	\$175,054.06
019	Approved	N	Standard Change Order	add a pay item for additional work beyond the right of way	Modification By Construc	\$3,400.00
020	Approved	N	Standard Change Order	reset rolling gate at tract 188	Modification By Construc	\$1,125.00
021	Approved	N	Standard Change Order	road closure and detour at Old Orangeburg Road	Modification By Construc	\$4,070.00
022	Approved	N	Standard Change Order	jack and bore for cross line storm drain	Modification By Construc	\$41,040.00
023	Approved	N	Standard Change Order	Add a LS item for the use of variable message boards	Traffic Control Modificati	\$9,020.00
024	Approved	N	Standard Change Order	add a pay item for 48" precast drainage bases	Deleting/Adding Items	\$2,700.00
025	Approved	N	Standard Change Order	add a pay item for HMA Surface - type C for driveways	Modification By Construc	\$0.00

Statewide By Contract

Contract ID: 32.144B

CO Nbr	Status	Emergency	CO Type	CO Description	Reason	CO Amount
026	Approved	N	Standard Change Order	adding pavement marking items	Design Oversights	\$2,970.00
027	Approved	N	Standard Change Order	tie-in underdrain & reset scheme C signs	Modification By Construct	\$1,225.00
028	Approved	N	Standard Change Order	Revise Completion Date to September 15, 2013	Contract Time Adjustme	\$0.00
029	Approved	N	Standard Change Order	add pay items for two unforeseen property owner fees	Deleting/Adding Items	\$10,595.00
030	Approved	N	Standard Change Order	Revise completion date to October 19, 2013	Weather Delay	\$0.00
					Total:	\$421,861.85